073105T4PLM
PLUMBER LEVEL 5
CON/OS/PL/CR/03/5/A
INSTALL DRAINAGE SYSTEMS
July/August 2024



TVET CURRICULUM DEVELOPMENT, ASSESSMENT AND CERTIFICATION COUNCIL (TVET CDACC)

PRACTICAL ASSESSMENT ASSESSOR'S GUIDE

INSTRUCTIONS TO ASSESSOR

- 1. Assess the candidate as the practical progresses observing the critical areas
- 2. You are required to mark the practical as the candidate perform the tasks
- 3. You are required to take video clips at critical points
- 4. Ensure the candidate has a name tag and registration code at the back and front

This guide consists of FOUR (4) printed pages.

Assessor should check the guide to ascertain that all the pages are printed as indicated and that no questions or answers are missing

OBSERVATION CHECKLIST

Candidate's name & Registration Code			
Assessor's name & Registration Code			
Venue of Assessment			
Date of assessment			
Items to be evaluated: Please award marks as appropriate. Give a brief comment on your observation.	Marks available	Marks obtained	Comments
OBSERVATION CHECKLIST			
1. Donned PPEs (safety boots, helmet, and apron).	2		
(Award one mark for any 2 of the above PPE donned as per			
workplace procedures (1x2) or zero)			
2. Identified and assembled all tools and equipment based on the	1		
job requirements.			
(Award 1 mark for assembling tool or zero)			
3. Constructed the timber support based on the working drawings	s 4		
• 750 x 750 mm top platform (Award 2 marks or zero)			
• 1.0 M high support. (Award 2 marks or zero)			
4. Marked out pipe positions based on the working drawing.	2		
(Award two mark or zero)			
5. Laid pipes based on levels and plumbness	3		
(Award three marks or zero)			
6. Conducted functionality tests based on best practices	3		
(Award three marks or zero)			
7. Corrected faults in the system based on best practice.	3		
(Award three marks or zero)			
8. Used drainage tools and equipment based on manufacturer's	1		
instructions.			
(Award one mark or zero)			
9. Stored drainage tools and equipment based on work place	1		
policies.			

(Award one mark or zero)				
10. Conducted housekeeping based on workplace procedure.	2			
(Award two marks or zero)				
Sub-total	22			
PRODUCT CHECKLIST				
11. Firmly constructed timber support.	4			
• 750x750mm				
• Support stands 1,000mm high.				
(Award 2 marks each $(2x2=4)$ or zero)				
12. Firmly constructed timber support.	3			
(Award 3 marks or zero)				
13. Installed down pipe correctly on the wall.	2			
• Y junction connection.				
Wall clips				
(Award 1 mark each or zero; $(1x2=2)$ or 0)				
14. Plumbness of the installed down pipe.	2			
(Award 2 marks or zero)				
15. Correct downpipe measurements.	6			
• 1,000mm				
• 700mm				
• 300mm				
(Award 2 marks each; (2x3=6) or zero)				
16. Coupled W.C correctly installed	2			
(Award 2 marks or zero)				
17. Correctly fitted fittings.	3			
• Y-Junction.				
Magic bend.				
• Elbow.				
(Award 1 mark each; $(1x3=3)$ or zero)				

18. Tight joints with no leakages.	3	
Y-Junction.		
Magic bend.		
• Elbow.		
(Award 1 mark each or zero)		
19. Completed Project	3	
(Award 3 marks for 100% completion, 2 mark for 75% completion		
or zero below 75%)		
Sub-total	28	
Total	50	
ASSESSMENT OUTCOME		
The candidate was found to be:		
Competent Not yet compe	etent	
(Please tick as appropriate)		
(The candidate is competent if the candidate obtains at least 50%,)	
Feedback from candidate:		
Feedback to candidate:		
Candidate's Signature Date		
Assessor's Signature Date		

THIS IS THE LAST PRINTED PAGE.